



STORES-TO-SHORES

PHASE II - HALL STREET PROJECT

UPDATE #10

December 1, 2017

Phase II Hall Street Stores to Shores Project

The Contractor was able to make progress over the last week through the continued installation of storm water piping. Additional progress was made by City crews in physically locating key material change locations and through the identification of pipe deflection locations. The information gathered over the last week will be used by the Contractor in formulating the work plan for work in the Hall and Lakeside Drive intersection that is anticipated to occur later in January.

During the week of December 4th to December 8th the Contractor will be focused on finishing work on the elements of the storm water system and backfilling excavated areas. The Contractor has indicated that they will be preparing the site for a break in construction over the winter holiday season.

As part of this work the Contractor will:

- Finish the installation of a storm manhole.
- Finish tidying up around the gazebo to improve the access for dog walkers and people accessing the boathouse area.
- The installation of two hydrodynamic separators in the parking lot area, if these specialty items are received in advance of the planned break in construction.
- General site clean-up.

During this time, access for vehicles and pedestrians will be maintained. The access remains from the north side of the gazebo. Please proceed slowly through this area and use caution.

The City remains committed in keeping traffic moving and ensuring access to businesses along Hall Street and Lakeside Drive. No detours or traffic disruptions are anticipated for the coming week. The City requests that the public remain patient during the construction and to continue to support the businesses along Hall Street and Lakeside Drive.

Due to the intended break in construction over the winter holiday season, the next project update will be made available on the City's webpage and via Facebook in the week of January 8, 2018. However, if there are substantive changes in the work plan in the meantime, the City will ensure to provide timely updates.