



STORES-TO-SHORES **PHASE II - HALL STREET PROJECT** **UPDATE #18**

March 9, 2018

Stores-To-Shores Hall Street Project Update – Week of March 12-16, 2018

Last week the contractor completed much of the deep utility work within the parking lot area adjacent the Prestige. Several loads of unsuitable fill material were gathered up and hauled out, and the site prepped for installation of the shallow utilities, mostly consisting of electrical conduit. Preparations are underway to proceed with works along the foreshore near the new outfall to install concrete step structures into the lake to facilitate future public access to the water.

Works planned for the week of March 12 to 16 will occur within the parking area and along the foreshore near the gazebo. It is likely that both vehicular and pedestrian traffic will be routed south of the gazebo to enable works along the foreshore. Traffic disruption at Lakeside and Hall will be limited as work is scheduled for the foreshore rather than the roadway. Due to the temporary gravel surface in the intersection, drivers and pedestrians should be mindful of the uneven surface and proceed cautiously through the area.

Vehicle and pedestrian access to the boat houses will move south of the gazebo as works move to the north side. The work zone will be fenced. Please go slow and use caution in this area.

The City remains committed in keeping traffic moving and ensuring access to businesses along Hall Street and Lakeside Drive. The City requests that the public remain patient during the construction and to continue to support the businesses along Hall Street and Lakeside Drive.