



STORES-TO-SHORES **PHASE II - HALL STREET PROJECT** **UPDATE #22**

April 23, 2018

Stores-To-Shores Hall Street Project Update – Week of April 23-27, 2018

As a general project update - the closure of Hall Street from the south side of the CP tracks to the intersection of Lakeside and Hall will **begin the morning of April 30, 2018**. At that time, crews will deploy traffic delineators, directional signage and worksite fencing to formally establish the construction zone. Once this activity is complete crews will begin the excavation activity. At that point in time vehicle access from Front Street to Lakeside Drive will be via use of the Cedar Street detour route.

Progress was made during the week of April 16 to 20th 2018 with the construction of the Foreshore Steps. The concrete crews will continue with this concrete work into the week of April 23rd. Additional work was done to prepare the Cedar Street detour route for the coming Hall Street closure and to construct a temporary pedestrian crossing on the east side of Hall Street.

During the week of April 23rd to 27th several loads of pipe casing will be arriving and the contractor retained to conduct the boring activities under the CP tracks will be mobilizing to site in preparation for the morning of April 30th.

The City remains committed in keeping traffic moving and ensuring access to businesses along Hall Street and Lakeside Drive. The City requests that the public remain patient during the construction and to continue to support the businesses along Hall Street and Lakeside Drive.